Frandsen Architects, PC
Midtown Vascular Ambulatory Surgery Center
Project Timeline

ID	Task Name	Duration	Start	Finish
1	**Midtown Vascular Ambulatory Surgery Center**	**275 days?**	Wed 9/10/25	Thu 6/11/26
2	**Architectural/Engineering Drawings**	**143 days?**	Mon 9/22/25	Wed 2/11/26
3	Programming/Schematic Design	38 days	Mon 9/22/25	Wed 10/29/25
4	Schematic Design Review		Wed 10/1/25	
5	Schematic Design Review #2		Wed 10/29/25	
6	Design Development	21 days	Wed 10/29/25	Tue 11/18/25
7	Design Development Review		Tue 11/18/25	
8	Construction Documents	85 days	Wed 11/19/25	Wed 2/11/26
9	Construction Documents Review		Wed 2/11/26	
10	**Permitting**	**192 days?**	Wed 9/10/25	Fri 3/20/26
11	DET Review (Confirm DET or CON)	73 days	Wed 9/10/25	Fri 11/21/25
12	DCH Preliminary Review	81 days	Thu 11/6/25	Sun 1/25/26
13	DCH Plan Review	29 days	Fri 2/13/26	Fri 3/13/26
14	SFM Plan Review	29 days	Fri 2/13/26	Fri 3/13/26
15	Macon-Bibb Plan Review	36 days	Fri 2/13/26	Fri 3/20/26
16	Pricing	30 days	Mon 2/16/26	Tue 3/17/26
17	**Construction**	**81 days?**	Mon 3/23/26	Thu 6/11/26
18	Renovation (Confirm with Stroud)	4 mons	Mon 3/23/26	Wed 6/10/26
19	Substantial Completion		Wed 6/3/26	
20	Punch List	8 days	Wed 6/3/26	Wed 6/10/26
21	Go Live		Thu 6/11/26	